

**CONTRA COSTA COUNTY**  
**DEPARTMENT OF TRANSPORTATION**



TO: Kevin Emigh, PE  
DIVISION MANAGER  
DEPARTMENT OF PUBLIC WORKS

Job Stamp:  
Alhambra Valley Road Washout Project  
County Project No. 0667-6U6201  
Federal Aid Project No. PR ER-32LO( )

SUBJECT: WEEKLY NEWSLETTER

WEEK ENDING	July 08, 2017		
%TIME ELAPSED	31.6%	% COMPLETE	20.0%
EST DATE OF COMPLETION	September 05, 2017		
DATE CONTRACT TIME EXPIRES	September 05, 2017		

THIS PAST WEEK THE FOLLOWING WORK WAS DONE:

Continue temporary pump diversion (Continuous),  
Continued Debris Removal downstream,  
Continue Structure Excavation Abutment 2 footing.

WORK NEXT WEEK WILL PROBABLY CONSIST OF:

Continue temporary pump diversion (Continuous),  
Drive Pile Abutment 2 footing  
Begin Excavation Abutment 1.

PROJECT ISSUES:

Dewatering caused ripple effect and now footing taking longer than anticipated to excavate in preparation for driving piles at Abutment 2.

Contractor is behind schedule with no anticipated catch up schedule. Contractor believes he will exceed contract working days.

A handwritten signature in blue ink, appearing to read 'Ramon Montes de Oca'.

---

Ramon Montes de Oca, PE  
Resident Engineer  
Quincy Engineering, Inc.

cc: Slava Gospodchikov, Contra Costa County  
Steve Mellon, QEI

Attachment – site photos  
Original – File

Weekly Newsletter – Week Ending July 08, 2017  
Site Photos



Abutment 2 footing excavation continues.



Excavation for Abutment 2 and crane pad.



Abutment 2 footing excavation with drain rock placed.



Biologist clears areas downstream during debris removal.