

CONTRA COSTA COUNTY
DEPARTMENT OF TRANSPORTATION



TO: Kevin Emigh, PE
DIVISION MANAGER
DEPARTMENT OF PUBLIC WORKS

Job Stamp:
Alhambra Valley Road Washout Project
County Project No. 0667-6U6201
Federal Aid Project No. PR ER-32LO()

SUBJECT: WEEKLY NEWSLETTER

WEEK ENDING	July 22, 2017		
%TIME ELAPSED	48.3%	% COMPLETE	32.0%
EST DATE OF COMPLETION	October 05, 2017		
DATE CONTRACT TIME EXPIRES	September 05, 2017		

THIS PAST WEEK THE FOLLOWING WORK WAS DONE:

Continue temporary pump diversion (Continuous),
Continue rebar installation Abut 2 footing,
Pour Abut 2 Footing
Continue Abut 1 footing excavation.

WORK NEXT WEEK WILL PROBABLY CONSIST OF:

Continue temporary pump diversion (Continuous),
Continue Abut 1 excavation,
Drive Abut 1 footing pile.
Form and begin placing reinforcing bar Abut 1 footing.

PROJECT ISSUES:

Contractor is behind schedule with no anticipated catch up schedule. Contractor believes he will exceed contract working days.

A handwritten signature in blue ink, appearing to read 'Ramon Montes de Oca'.

Ramon Montes de Oca, PE
Resident Engineer
Quincy Engineering, Inc.

cc: Slava Gospodchikov, Contra Costa County
Steve Mellon, QEI

Attachment – site photos
Original – File

Weekly Newsletter – Week Ending July 22, 2017
Site Photos



Rebar being installed Abut. 2 footing.



Abut. 2 wingwall piles concrete extension form work.

Weekly Newsletter – Week Ending July 22, 2017
Site Photos



Soil stockpile at EBMUD property.



Abut. 2 footing pour.