

CONTRA COSTA COUNTY
DEPARTMENT OF TRANSPORTATION



TO: Kevin Emigh, PE
DIVISION MANAGER
DEPARTMENT OF PUBLIC WORKS

Job Stamp:
Alhambra Valley Road Washout Project
County Project No. 0667-6U6201
Federal Aid Project No. PR ER-32LO()

SUBJECT: WEEKLY NEWSLETTER

WEEK ENDING	July 29, 2017		
%TIME ELAPSED	56.6%	% COMPLETE	37.0%
EST DATE OF COMPLETION	October 04, 2017		
DATE CONTRACT TIME EXPIRES	September 05, 2017		

THIS PAST WEEK THE FOLLOWING WORK WAS DONE:

Continue temporary pump diversion (Continuous),
Continue Abut 1 excavation,
Drive Abut 1 footing pile.

WORK NEXT WEEK WILL PROBABLY CONSIST OF:

Continue temporary pump diversion (Continuous),
Form and begin placing reinforcing bar Abut 1 footing,
Pour Abut 1 footing,
Place rebar Abut 2 stem.

PROJECT ISSUES:

Contractor is behind schedule with no anticipated catch up schedule. Contractor believes he will exceed contract working days.

A handwritten signature in blue ink, appearing to read 'R. Montes de Oca'.

Ramon Montes de Oca, PE
Resident Engineer
Quincy Engineering, Inc.

cc: Slava Gospodchikov, Contra Costa County
Steve Mellon, QEI

Attachment – site photos
Original – File



Abut. 1 excavation continues.



Abut. 1 pile driving.

Weekly Newsletter – Week Ending July 22, 2017
Site Photos



Abut. 2 stem forms being installed.



Abut. 1 piles and Abut. 2 formwork.