

CONTRA COSTA COUNTY
DEPARTMENT OF TRANSPORTATION



TO: Kevin Emigh, PE
DIVISION MANAGER
DEPARTMENT OF PUBLIC WORKS

Job Stamp:
Alhambra Valley Road Washout Project
County Project No. 0667-6U6201
Federal Aid Project No. PR ER-32LO()

SUBJECT: WEEKLY NEWSLETTER

WEEK ENDING	<u>August 05, 2017</u>		
%TIME ELAPSED	<u>65.0%</u>	% COMPLETE	<u>45.0%</u>
EST DATE OF COMPLETION		<u>October 09, 2017</u>	
DATE CONTRACT TIME EXPIRES		<u>September 05, 2017</u>	

THIS PAST WEEK THE FOLLOWING WORK WAS DONE:

Continue temporary pump diversion (Continuous),
Form and begin placing reinforcing bar Abut 1 footing,
Pour Abut 1 footing,
Place rebar Abut 2 stem.

WORK NEXT WEEK WILL PROBABLY CONSIST OF:

Continue temporary pump diversion (Continuous),
Continue Form, rebar and pour Abutment 2 stem,
Begin Form Abut 1 Stem.

PROJECT ISSUES:

Contractor is behind schedule with no anticipated catch up schedule. Contractor believes he will exceed contract working days.

A handwritten signature in blue ink, appearing to read 'RMO', positioned above a horizontal line.

Ramon Montes de Oca, PE
Resident Engineer
Quincy Engineering, Inc.

cc: Slava Gospodchikov, Contra Costa County
Steve Mellon, QEI

Attachment – site photos
Original – File

Weekly Newsletter – Week Ending August 05, 2017
Site Photos



Abut. 2 seat and wingwall grade check.



Abut. 2 reinforcing bar being installed.

Weekly Newsletter – Week Ending August 05, 2017
Site Photos



Abut. 2 wingwall reinforcing bar being installed.



Abut. 1 footing pour and Abut. 2 reinforcing bar being installed.