

CONTRA COSTA COUNTY
DEPARTMENT OF TRANSPORTATION



TO: Kevin Emigh, PE
DIVISION MANAGER
DEPARTMENT OF PUBLIC WORKS

Job Stamp:
Alhambra Valley Road Washout Project
County Project No. 0667-6U6201
Federal Aid Project No. PR ER-32LO()

SUBJECT: WEEKLY NEWSLETTER

WEEK ENDING	<u>August 26, 2017</u>		
%TIME ELAPSED	<u>90.0%</u>	% COMPLETE	<u>65.0%</u>
EST DATE OF COMPLETION	<u>October 01, 2017</u>		
DATE CONTRACT TIME EXPIRES	<u>September 05, 2017</u>		

THIS PAST WEEK THE FOLLOWING WORK WAS DONE:

Continue temporary pump diversion (Continuous),
Pour Abutment 1 stem and strip,
Continue backfill Abutment 1 and 2

WORK NEXT WEEK WILL PROBABLY CONSIST OF:

Continue temporary pump diversion (Continuous),
Strip Abutment 1 Stem,
Begin backfill Abutment 1 stem,
Continue backfill Abutment 2,
Drainage system 2 (Partial).

PROJECT ISSUES:

Contractor is behind schedule with no anticipated catch up schedule. Contractor believes he will exceed contract working days.

A handwritten signature in blue ink, appearing to read 'RMO'.

Ramon Montes de Oca, PE
Resident Engineer
Quincy Engineering, Inc.

cc: Slava Gospodchikov, Contra Costa County
Steve Mellon, QEI

Attachment – site photos
Original – File

Weekly Newsletter – Week Ending August 26, 2017
Site Photos



Abutment 1 stem pour.



Abutment 2 backfill and hydro duct being installed.

Weekly Newsletter – Week Ending August 26, 2017
Site Photos



Abutment 2 face being patched.



Abutment 1 stem (back of Abutment) stripping.