

CONTRA COSTA COUNTY
DEPARTMENT OF TRANSPORTATION



TO: Kevin Emigh, PE
DIVISION MANAGER
DEPARTMENT OF PUBLIC WORKS

Job Stamp:
Alhambra Valley Road Washout Project
County Project No. 0667-6U6201
Federal Aid Project No. PR ER-32LO()

SUBJECT: WEEKLY NEWSLETTER

WEEK ENDING	<u>September 09, 2017</u>		
%TIME ELAPSED	<u>105.0</u>	% COMPLETE	<u>80.0</u>
EST DATE OF COMPLETION	<u>October 12, 2017</u>		
DATE CONTRACT TIME EXPIRES	<u>September 05, 2017</u>		

THIS PAST WEEK THE FOLLOWING WORK WAS DONE:

Continue temporary pump diversion (Continuous),
Begin Abutment 1 stem backfill,
Continue backfill Abutment 2 backfill,
Continue Drainage systems.

WORK NEXT WEEK WILL PROBABLY CONSIST OF:

Continue temporary pump diversion (Continuous),
Continue Abutment 1 stem and wingwall backfill,
Continue Abutment 2 stem and wing wall backfill,
Continue Drainage systems.

PROJECT ISSUES:

Contractor is behind schedule with no anticipated catch up schedule. Contractor has exceeded working days, however, there are CCO's in process that will extend the date of completion.

A handwritten signature in blue ink, appearing to read 'Ramon Montes de Oca'.

Ramon Montes de Oca, PE
Resident Engineer
Quincy Engineering, Inc.

cc: Slava Gospodchikov, Contra Costa County
Steve Mellon, QEI

Attachment – site photos
Original – File



Soil being moved from stockpile to various locations throughout project.



Abutment 1 stem (Class 1 surface finish).

Weekly Newsletter – Week Ending September 09, 2017
Site Photos



Backfill at abutment 2 outside of the wing walls.



Abutment 1 structure backfill and class 1 surface finishing of the wing walls.