

**CONTRA COSTA COUNTY**  
**DEPARTMENT OF TRANSPORTATION**



TO: Kevin Emigh, PE  
DIVISION MANAGER  
DEPARTMENT OF PUBLIC WORKS

Job Stamp:  
Alhambra Valley Road Washout Project  
County Project No. 0667-6U6201  
Federal Aid Project No. PR ER-32LO( )

SUBJECT: WEEKLY NEWSLETTER

WEEK ENDING	<u>July 15, 2017</u>		
%TIME ELAPSED	<u>40.0%</u>	% COMPLETE	<u>25.0%</u>
EST DATE OF COMPLETION		<u>October 05, 2017</u>	
DATE CONTRACT TIME EXPIRES		<u>September 05, 2017</u>	

THIS PAST WEEK THE FOLLOWING WORK WAS DONE:

Continue temporary pump diversion (Continuous),  
Begin Pile driving at Abutment 2,  
Begin Structure Excavation Abutment 1 footing,  
Begin Reinforcing Steel Abutment 2 footing.

WORK NEXT WEEK WILL PROBABLY CONSIST OF:

Continue temporary pump diversion (Continuous),  
Continue Reinforcing Steel Abutment 2 footing,  
Pour Abutment 2 footing,  
Continue Excavation Abutment 1 footing.

PROJECT ISSUES:

Contractor is behind schedule with no anticipated catch up schedule. Contractor believes he will exceed contract working days.

A handwritten signature in blue ink, appearing to read 'Ramon Montes de Oca'.

Ramon Montes de Oca, PE  
Resident Engineer  
Quincy Engineering, Inc.

cc: Slava Gospodchikov, Contra Costa County  
Steve Mellon, QEI

Attachment – site photos  
Original – File

Weekly Newsletter – Week Ending July 15, 2017  
Site Photos



Soil being stockpiled at Pinole Valley, Castro Ranch and Alhambra Valley roads.



Batter piles being driven at Abutment 2 footing.



Weekly Newsletter – Week Ending July 15, 2017  
Site Photos



Pile driving operation complete at Abutment 2 footing.



Footing forms being installed at Abutment 2.